Measurements recorded on 06-05-2019 to 09/08/19

DETAILED MEASUREMENTS

Name Of work : - Providing and fixing Chainlink Fencing to abandoned Kogilu Quarry in ward no. 05,

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	Rate	Amount
			1	1750.00				2.00	3500			
							Total Quantity		3500.00	Sq-m	845.23	2958305.00
8	Fabricating, providing and erecting in poiston of M S Ornamental security Grill Gate without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at the botom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes with all lead and lift, loading, transporting and unloading using hoist pulley cranes, scaffolding charges and all other incidental charges required for successful completion fo the work as per specification and drawings. (BCSR 2016-2017, Page 41, Item No 7.31)											
	M.S Gates											
			2	4.8				2.00	19.2			
							1 sqm = 55 Kgs		1056			
							Total Quantity		1056.00	Sq-m		
							Upto 125%		990.00	Sq-m	161.60	159984.00
							Above 125%		66.00	Sq-m	145.58	9608.00
E2	KSRRB M400- Water Bound Macadam KSRRB M400-14.1. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt specific sizes to water bound macadam specifications including spreading in uniform thickness, hand packing, rolling with 3- wheeled steel/vibratory roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregates, watering and compacting to the required density complete as per Specification. A. By mannual means. MORTH Specification No. 404 - Type A 13.2mm for grading II (P.No.157											
	Pre - Measurement Quantity Page no 5								667.41			
	Quantity to be Paid								667.41			
							Total Quantity		667.41	Cu-m	2046.21	1365661.00
											Grand Total	10743803.00

Checked. 24/5/19

Consultant

CONTRACTOR

Assistant Engineer 06/05/19

Assistant Executive Engineer 9/8/19